

Approved Works Progress Report

Meeting Date	Minute Reference	Subject	Details and Action Approved			Status	Anticipated completion
			Location	Action	Cost		
26.02.2024	RA/2024/11	Churchyard Boundary Wall project	St Mary's Churchyard	Commission Bennington Green to undertake project	Awaiting cost breakdown from Bennington Green as costs are currently estimated.	Complete	Complete-Ongoing
				Tree survey		Complete	
				Submit Planning application	£1,400 +vat	Complete	
				Archaeological survey	All costs to be agreed so as to avoid delays at each stage. Bennington Green are currently writing tender document	Awaiting go ahead	
26.02.2024	RA/2024/07	Box Hedging	Broadway Green	Removal due to disease	£552.99		Complete
				Quote required for supply and planting replacement hedging	£1,766.40	Summer bedding plants due to be planted in the interim	Complete
						Replacement hedging to be quoted pre-autumn	Committee decided at R&A 23.03.26 to replace plants as needed. No hedging req'd

Meeting Date	Minute Reference	Subject	Details and Action Approved			Status	Anticipated completion
			Location	Action	Cost		
08.12.25	RA/2025/62	Town Centre Map	Thatcham	Create new up-to-date town centre maps to include new housing developments and Crookham	Approx £1k	Approval obtained from F&GP to use CIL Funds (FGP/2026/09).	In progress
08.12.25	RA/2025/65	CCTV Upgrade	Broadway	To upgrade the current CCTV system as it suffers from interference	£5,390.82	Approval obtained from F&GP to use CIL Funds (FGP/2026/09).	In progress
23.3.2026	RA/2026/08	Pump Track	Siegecross open space	To refer to the Youth Working Party to further research the demand of a pump track and request examples of contractor's previous work within similar budget.		With Youth Working Party	In progress
23.3.2026	RA/2026/09	Play Park Water Hazard	Kennet Heath	To obtain quotes for the work with a budget of £10K.	£8,868.50	Approved and waiting on completion of works – Funded by EMR322	In progress

Meeting Date	Minute Reference	Subject	Details and Action Approved			Status	Anticipated completion
17.06.2024	RA/2024/21	Replacement flooring	Burdwood Community Centre	Remove existing flooring and lay new, incorporating a new carpet edging to aid temperature control and acoustics	£16,475	Complete	Complete
16.09.2024	RA/2024/31	Water Fountain	Public conveniences, Town Centre	Installation of an external water fountain	£1,219	Complete	Complete
16.09.2024	RA/2024/36	Play Area surface drainage	Kennet Heath Play Area	Creation of a drainage ditch	£10,452.45	Complete	Complete
16.09.2024	RA/2024/29	Baby Memorial Garden	London Road Cemetery	Creation of baby memorial garden	£30,000		Complete
22.09.2025	RA/2025/50	Beverley Close footpath resurfacing	Beverley Close	After confirming ownership, Beverley Close footpath resurfacing works	£3,550	Complete	Complete
22.09.2025	RA/2025/53	Pound Lane Summer Meadow	Pound Lane Open Space	To introduce a Summer Meadow along southern side of open space	£ 1,100.70	Complete	Complete